

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX - Warangal District - Package No. AP 21 IX LW 03 - "Construction of bridge across Kolkonda vagu at Km 13/2 on the road from PWD road Jangaon - Suryapeta ZP road via Kadavendi in Devaruppal Mandal in Warangal District" - Granting Extension of Agreement Time from 14-1-2013 to 30-4-2013 for a period of 107 days without Penalty - Orders - Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 381

Dated: 06-03-2013.  
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC, PR, PMGSY, Hyd, Lr.No.W16/DEE-I/PMGSY/ Ph.IX/AP 21 LB03/WGL/2010, dt. 22.2.2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 14-1-2013 to 30-4-2013 for a period of 107 days without Penalty in respect of the work "Construction of bridge across Kolkonda vagu at Km 13/2 on the road from PWD road Jangaon - Suryapeta ZP road via Kadavendi in Devaruppal Mandal in Warangal District" under PMGSY Phase IX as the delay is not attributed to the Contractor due to finalization of designs, Sakala Janula Samme and additional work of retaining walls to approaches.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Warangal District.  
Copy to:  
The PS to Hon'ble Min.(PR&RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.